

**20% COMPONENT OF THE IRA UTILIZATION
as of June 30, 2019**

Province/City/Municipality: CALASIAO, PANGASINAN

Program or Project	Location	Total Cost	Date Started	Target Completion Date	Proj
					% of Completion
Construction of Multi Purpose Building for Senior Citizens	Bued	800,000.00			
Construction of Multi Purpose Building/Motor Pool	Sitio Pandayan, Gabon	2,000,000.00			
Construction of Multi Purpose Building (Phase 1)	Nalsian	800,000.00	January 22, 2019	February 5, 2019	100%
Improvement of Municipal Nursery	Malabago	1,000,000.00			
Improvement of Training Center	Gabon	400,000.00			
Improvement of Municipal Warehouse Building	Gabon	400,000.00			
Improvement of MSWD Building	Poblacion East	2,000,000.00	February 18, 2019	December 14, 2019	
Improvement of Livestock Market	Mancup	1,777,059.00			
Improvement of Public Market	Poblacion West	800,000.00			100%
Distribution of Construction Materials	Various Barangays	3,000,000.00	February 4, 2019	-	50%
OTHERS					
Loan Amortization					
Principal		14,785,099.70	January	December	
Interest		11,614,683.90	January	December	
		39,376,842.60			

We hereby certify that we have reviewed the contents and hereby attest to the veracity and correctness of the data or information contained in this


LETECIA L. GARCIA
 Municipal Budget Officer


JOSEPH ARMAN
 Municipal M

Project Status	No. of Extensions, if any	Remarks
Total Cost Incurred to Date		
799,433.25		Completed
799,344.00 1,499,750.00		Completed Distributed
2,232,446.94 1,080,381.99		
6,411,356.18		

document.


 C. BAUZON
 Mayor

